



PENN AVENUE CORRIDOR PHASING PLAN COMMITTEE (PACPPC)

Date: February 5, 2009
Time: 9:00 AM
Location: Bloomfield-Garfield Corporation

MONTHLY STATUS REPORT

- Street Tree Report and Plans – Draft plans available for review. City has completed QC of the plans and provided tree specs. Report is being compiled, plans revised and available on Newforma for review. To submit to the City in Feb 09. – **DRAFT REPORT FEB 09**
- Lighting Plans / Report - Santangelo & Lindsay (lighting sub) has completed the street lighting report for the corridor. Awaiting City review and comment. – **FINAL DRAFT REPORT FEB 09**
- Survey and Background Drawings – All updated survey, utilities, vault locations, and right-of-way are detailed on the Existing Conditions Plan Set. Signing / Pavement Marking Plans / Parking Plans included, as well as photo inventory. To submit to City in Feb 09 – Awaiting for Signal Hardware info from City to incorporate into report. – **DRAFT FINAL PLAN SET FEB 09**
- Accident Analysis Report – Accident Analysis Report Meeting with City and PENNDOT, Meeting Minutes compiled. Executive Summary completed for PACPPC. – **FINALIZED; only EXECUTIVE SUMMARY IS AVAILABLE FOR PACPPC.**
- Transit Technical Memorandum – Completed. Send to PAT on 1-30-09, meeting set for 2-10-09 to review comments, then City to review. – **FINAL REPORT FEB 09**
- Bicycle Technical Memorandum – Completed and Revised. Available for review on Newforma. – **FINAL REPORT FEB 09**
- Traffic / Pedestrian / ITS – Existing Conditions, 2010 LOS complete. – **DRAFT TRAFFIC ANALYSIS AND REPORT MAR 09**
- Needs Analysis – **FINAL FEB 09**
- Public Meeting #2 – **APRIL 16, 2009**
- Project Prioritization & Costs – **MARCH/APRIL 09**
- Preliminary Engineering (Phase 1) – **MAY 09**