



## **PENN AVENUE CORRIDOR PHASING PLAN COMMITTEE (PACPPC)**

**Date:** April 2, 2009  
**Time:** 9:00 AM  
**Location:** Bloomfield-Garfield Corporation

### **MONTHLY STATUS REPORT**

- Streetscaping and Street Tree Report – **FINALIZED**
- Lighting Report - Santangelo & Lindsay (lighting sub) – **FINALIZED**
- Existing Condition Plans – **DRAFT REPORT MAR 09**
- Transit Report – **DRAFT FINAL (MEETING WITH PORT AUTHORITY TO FINALIZE RECOMMENDATIONS)**
- Bicycle Report – **FINALIZED**
- Traffic and Pedestrian Report – **DRAFT REPORT MAR 09**
- Needs Analysis – **FINALIZED EXCEPT FOR COSTS**
- Public Meeting #2 – **APRIL 16, 2009**
- Project Prioritization & Costs – **MARCH/APRIL 09 (COMPLETE FOR PUBLIC MEETING)**
- Phase I and Phase II Project Identification – **APRIL 09**
- KIMBALL Technical and Price Proposal to City – **MAY 09**
- Preliminary Engineering (Phase 1) – **SUMMER 09**