



## **PENN AVENUE CORRIDOR PHASING PLAN COMMITTEE (PACPPC)**

**Date:** March 5, 2009  
**Time:** 9:00 AM  
**Location:** Bloomfield-Garfield Corporation

### **MONTHLY STATUS REPORT**

- Street Tree Report and Plans – Submitted to City for final review. – **FINAL REPORT MAR 09**
- Lighting Plans / Report - Santangelo & Lindsay (lighting sub) is revising the report based on City comments. – **FINAL REPORT MAR 09**
- Survey and Background Drawings – All updated survey, utilities, vault locations, and right-of-way are detailed on the Existing Conditions Plan Set. Signing / Pavement Marking Plans / Parking Plans included, as well as photo inventory. To submit to City in Feb 09 – Awaiting for Signal Hardware info from City to incorporate into report. – **DRAFT FINAL PLAN SET MAR 09**
- Transit Technical Memorandum – Completed. Send to PAT on 1-30-09, meeting set for 2-10-09 to review comments, then City to review. – **FINAL REPORT MAR 09**
- Bicycle Technical Memorandum – Completed and Revised. Available for review on Newforma. – **FINALIZED**
- Traffic / Pedestrian / ITS – Existing Conditions, 2010 LOS complete. – **DRAFT TRAFFIC ANALYSIS AND REPORT MAR 09; FINAL REPORT FOR APRIL MTG.**
- Needs Analysis – **FINAL MAR 09**
- Public Meeting #2 – **APRIL 16, 2009**
- Project Prioritization & Costs – **MARCH/APRIL 09**
- Preliminary Engineering (Phase 1) – **MAY 09**