



PENN AVENUE CORRIDOR PHASING PLAN COMMITTEE (PACPPC)

Date: July 9, 2009
Time: 11:30 AM
Location: Kimball Conference Room – Frick Building

MONTHLY STATUS REPORT

Website: www.kimballcorp.com/070661

- *Accident Report – FINALIZED**
- *Neighborhood Assets Report – FINALIZED**
- *Pavement and Sidewalk Condition Survey Report – FINALIZED**
- *Streetscaping and Street Tree Report – FINALIZED**
- *Lighting Report - Santangelo & Lindsay (lighting sub) – FINALIZED**
- *Existing Condition Plans – PLANS POSTED ON WEBSITE**
- *Signing and Pavement Marking Plans – PLANS POSTED ON WEBSITE**
- *Transit Report – FINALIZED**
- *Bicycle Report – FINALIZED**
- *Traffic and Pedestrian Report – FINAL REPORT JULY 09*
- *Public Meetings #1 and #2 – COMPLETED**
- *Public Meeting #1 and #2 Feedback Reports – FINALIZED**
- *Newsletters #1, #2, #3 – COMPLETED**
- *Newsletter #4 – COMPLETED**
- *Preliminary Engineering Scoping Meeting – MAY 12, 2009**
- *Penn Avenue Corridor Phasing Plan – AUGUST 09*
- *KIMBALL Technical Proposal to City – JUNE 09 (UNDER REVIEW)*
- *KIMBALL Price Proposal to City – JULY 09*
- *Corridor Phasing Plan Approvals*
 - *Project Consultant Team – MARCH 09* (KIMBALL RECOMMENDATION)*
 - *General Public – APRIL 09* (SECOND PUBLIC MEETING)*
 - *PACPPC – JUNE 09* (LAST PACPPC MEETING)*
 - *Public Officials – JULY 09*
 - *Mayor's Office – AUGUST 09*
- *Preliminary Engineering (Phase 1) – FALL 09*

**Item Completed*