



PENN AVENUE CORRIDOR PHASING PLAN COMMITTEE (PACPPC)

Date: May 7, 2009
Time: 9:00 AM
Location: Bloomfield-Garfield Corporation

MONTHLY STATUS REPORT

Website: www.kimballcorp.com/070661

- *Accident Report – FINALIZED**
- *Neighborhood Assets Report – FINALIZED**
- *Pavement and Sidewalk Condition Survey Report – FINALIZED**
- *Streetscaping and Street Tree Report – FINALIZED**
- *Lighting Report - Santangelo & Lindsay (lighting sub) – FINALIZED**
- *Existing Condition Plans – PLANS POSTED ON WEBSITE**
- *Signing and Pavement Marking Plans – PLANS POSTED ON WEBSITE**
- *Transit Report – DRAFT FINAL COMPLETE – CITY TO PROVIDE FINAL REVIEW*
- *Bicycle Report – FINALIZED**
- *Traffic and Pedestrian Report – RECEIVED COMMENTS FROM CITY, REVISIONS UNDERWAY*
- *Needs Analysis – NEEDS REPORT TO BE COMPLETED (City)*
- *Public Meeting #2 – APRIL 16, 2009**
- *Project Identification & Prioritization – DRAFT REPORT MAY 09*
- *Public Meeting #2 Feedback Report – DRAFT FINAL MAY 09*
- *Corridor Phasing Plan Approvals – MAY and JUNE 09 (PACPPC)*
- *Final Corridor Phasing Plan – JUNE 09*
- *KIMBALL Technical and Price Proposal to City – JUNE 09*
- *Preliminary Engineering Scoping Meeting – MAY 12, 2009*
- *Preliminary Engineering (Phase 1) – SUMMER 09*

**Item Completed*